

25.04.  
Hon. J.  
Fox

power - cable - timetable

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	% Complete
1	Offshore Works	10 days	02/01/2017	12/01/2017			55%
2	Onshore and Nearshore Works	10 days	02/01/2017	12/01/2017			55%
3							85%
4	Rock Revetment Installation	48 days	09/01/2017	26/02/2017			85%
5	Rock Revetment PEI	29 days	09/01/2017	07/02/2017			100%
6	Rock Revetment NB	5 days	21/02/2017	26/02/2017			0%
7							21%
8	Gravel Protection Installation	7.98 days	15/04/2017	22/04/2017			21%
9	Gravel Protection PEI	5 days	15/04/2017	20/04/2017	1		90%
10	Gravel Protection NB	2 days	20/04/2017	22/04/2017	9		90%
11	Weather provision Gravel Protection Installation (Waiting feedback of Ocean)						0%
12	Backfilling Works	21 days	22/03/2017	12/04/2017			0%
13	Backfilling PEI	15 days	22/04/2017	07/05/2017	10		0%
14	Backfilling NB	6 days	07/05/2017	13/05/2017	13		0%
15	Weather provision Backfilling Works (Waiting feedback of Ocean)						0%
16	Post-Lay Trenching Works	120.11 days	12/01/2017	17/05/2017			2%
17	Standby for Ice Trials in Halifax	64.98 days	14/01/2017	19/03/2017	18		0%
18	Sailing from Site to Halifax	2 days	12/01/2017	14/01/2017			0%
19	Standby for Ice / Trials in Halifax	64.98 days	14/01/2017	19/03/2017	18		0%
20	Sailing from Halifax to Site	2 days	19/03/2017	21/03/2017	19		50%
21	Environmental Downtime Provision Trenching Works	0.99 days	20/04/2017	21/04/2017	28		0%
22	Trenching Works	20.06 days	01/04/2017	21/04/2017			6%
23	Cable Route 4 (approx. 2,500m) - Cutting	1.86 days	01/04/2017	02/04/2017	20		33%
24	Cable Route 3 (approx. 10,000m) - Cutting	6.39 days	02/04/2017	09/04/2017	23		0%
25	Wear and Tear Provision Cutting Works	3 days	09/04/2017	12/04/2017	24		0%
26	Cable Route 4 (approx. 10,000m) - Jetting short swords or MFE after cutting	3.56 days	12/04/2017	15/04/2017	25		17%
27	Cable Route 3 (approx. 10,000m) - Jetting short swords or MFE after cutting	3.68 days	15/04/2017	19/04/2017	26		0%
28	Wear and Tear Provision Jetting Works	0.83 days	19/04/2017	20/04/2017	27		0%
29	Environmental Downtime Provision Trenching Works	0.99 days	20/04/2017	21/04/2017	28		0%
30	Post Trench Survey	7.05 days	21/04/2017	28/04/2017			0%
31	Cable Route 3 (approx. 11,000m)	2.47 days	21/04/2017	23/04/2017	29		0%
32	Cable Route 4 (approx. 11,000m)	2.58 days	23/04/2017	26/04/2017	31		0%
33	Downtime Provision Post Trench Survey (environment, processing)	2 days	26/04/2017	28/04/2017	32		0%
34	Demobilization TSV Spread	14 days	28/04/2017	12/05/2017	33		0%
35	Demobilization TSV Spread	14 days	28/04/2017	12/05/2017	33		0%
36							0%